

DROMEX SAL

Main Plant - Lebanon

Completed Project Report

Ain Qana Roadworks | Final

Project	Ain Qana Roadworks
Customer	Ain Qana Municipality
Location	Ain Qana, Mount Lebanon
Recorded duration	01 February 2026 to 31 July 2026
Status	Completed - 31 July 2026

100% completed

118 Daily reports 118 recorded working days	426 Delivered loads Project-linked confirmed loads	164 Waste dumps Active completed dumps
1,062.5 h Recorded work time Net of daily breaks	286 Project photos Attached to daily reports	9 Issue days Delays or incidents recorded

Executive summary

The six-month project included site clearing, bulk excavation, unsuitable-material disposal, drainage installation, imported subbase and basecourse placement, grading, compaction, and final handover preparation. Work progressed through winter rain interruptions and one equipment-breakdown delay. All recorded works were completed, open issues were closed, and the final project status was set to Completed.

Phase summary

Phase	Period	Primary work	Recorded outcome
Mobilization and clearing	Feb 2026	Survey setting-out, vegetation removal, access preparation	Completed
Excavation and waste removal	Feb-Apr 2026	Cut excavation, rock breaking, soil and vegetation dumps	Completed
Drainage and formation	Mar-May 2026	Culverts, side drains, formation trimming and testing	Completed
Subbase and basecourse	May-Jun 2026	Imported material, grading, watering and compaction	Completed
Finishing and handover	Jul 2026	Shoulders, cleaning, snag correction, final inspection	Completed

Project completion notes

Final condition	All recorded construction activities completed. Site cleared and access maintained for handover.
Outstanding work	None recorded at project completion. Final quantities remain subject to signed commercial measurement certificates outside this operational report.

Daily work timeline

The final PDF contains every saved daily report. This sample page shows representative days across the six-month project; the actual export continues across additional pages as needed.

Work date	Work performed	People / equipment	Working time	Conditions / issues	Next work
02 Feb 2026	Mobilized excavator and loader; cleared vegetation along chainage 0+000 to 0+240.	8 workers; CAT 320; Volvo L120; 3 trucks	07:00-16:30; 60 min break; 8.5 h	Cloudy; soft ground. No incident.	Continue clearing and begin topsoil stripping.
18 Feb 2026	Bulk excavation and loading of unsuitable soil for off-site disposal.	10 workers; CAT 320; 5 trucks; dozer	06:45-17:15; 75 min break; 9.25 h	Light rain caused 45-minute delay.	Resume excavation after access inspection.
18 Mar 2026	Installed first culvert section and prepared headwall foundation.	12 workers; crane; excavator; mixer	07:10-17:30; 60 min break; 9.33 h	Dry; safe lifting operation completed.	Cast headwalls and backfill culvert.
06 May 2026	Placed and compacted imported subbase in two layers. Field density tests passed.	11 workers; grader; roller; water truck	06:30-18:00; 90 min break; 10.0 h	Hot and dusty; water truck used continuously.	Continue subbase to chainage 1+800.
22 Jun 2026	Basecourse spreading and final grading. Loader hydraulic hose failed.	9 workers; grader; roller; loader	07:00-15:40; 60 min break; 7.67 h	Equipment breakdown caused 2-hour delay.	Repair loader and complete grading.
28 Jul 2026	Final shoulder dressing, site cleaning, and joint inspection with municipality.	7 workers; loader; water truck	07:30-15:30; 60 min break; 7.0 h	Clear weather. Minor snag at culvert outlet.	Correct snag and prepare completion.

Recorded time by month

Month	Report days	Gross hours	Break hours	Net recorded hours	Issue days
February	20	191.0	21.5	169.5	3
March	22	207.5	23.0	184.5	2
April	19	181.0	20.0	161.0	1
May	21	214.0	25.0	189.0	1
June	20	198.5	22.0	176.5	2
July	16	199.0	17.0	182.0	0
Total	118	1,191.0	128.5	1,062.5	9

Problems, delays, and incidents summary

Date	Type	Recorded event	Effect / resolution
18 Feb	Weather delay	Rain softened access road and paused hauling.	45-minute delay; access graded before work resumed.
09 Mar	Safety observation	Pedestrian entered truck route.	Work paused; banksman and barrier position corrected.
22 Jun	Equipment breakdown	Loader hydraulic hose failed during basecourse work.	Two-hour delay; hose replaced and loader returned to service.
28 Jul	Quality snag	Minor erosion at culvert outlet found during inspection.	Stone protection added before project completion.

Materials and delivered loads

Unlike units are never combined. Delivered loads come directly from project-linked confirmed loads; daily-report materials remain a separate record of what the site reported as used or transported.

Delivered-load summary

Delivered item	Loads	Unit	Total quantity	First delivery	Last delivery
Crushed subbase 0-63 mm	168	m3	2,940.000	04 Apr 2026	24 May 2026
Basecourse 0-31.5 mm	142	m3	2,485.500	18 May 2026	18 Jul 2026
Selected fill	76	m3	1,330.000	12 Mar 2026	09 May 2026
Rock armour	24	t	412.800	10 Jun 2026	29 Jul 2026
Ready-mix concrete	16	m3	128.000	18 Mar 2026	14 Apr 2026
Total project-linked loads	426	Separate by unit	-	12 Mar 2026	29 Jul 2026

Daily-report material summary

Movement	Material	Unit	Reported quantity	Report days
Used	Geotextile	m2	8,450.0	12
Used	Drainage pipe 600 mm	m	428.0	9
Used	Cement	bags	1,180	17
Used	Diesel for site generator	L	2,105.0	24
Transported	Excavated suitable fill	m3	3,240.0	38
Transported	Rock for reuse	m3	815.0	14

Representative delivered-load appendix

Date	Transaction	Item	Quantity	Driver	Truck
04 Apr 2026	20260404-DX1-00182	Crushed subbase 0-63 mm	17.500 m3	Omar Khalil	B 456321
04 Apr 2026	20260404-DX1-00183	Crushed subbase 0-63 mm	18.000 m3	Hassan Ali	M 221847
18 May 2026	20260518-DX1-00304	Basecourse 0-31.5 mm	17.250 m3	Omar Khalil	B 456321
10 Jun 2026	20260610-DX1-00381	Rock armour	18.600 t	Rami Nassar	G 774190
29 Jul 2026	20260729-DX1-00591	Rock armour	17.900 t	Hassan Ali	M 221847

Appendix behavior

The production export lists all 426 loads and automatically repeats table headings on every continuation page. Corrected confirmed loads appear with their current values while retaining their original transaction identity and confirmation time.

Waste, resources, and evidence

Waste Dump records are individual timestamped movements. Cancelled mistakes remain visible in history but are excluded from these active project totals.

Waste dump summary

Material	Dumps	Dump location	Dumps
Excavated soil	96	Municipal approved dump	82
Rock spoil	34	North quarry disposal area	46
Vegetation and trees	18	Contractor stockpile B	24
Mixed unsuitable material	16	Recycling yard	12
Total	164	Total	164

People and equipment participation

Category	Distinct recorded resources	Most frequently recorded
Workers	28	Foreman; surveyor; masons; drainage crew; general workers
Drivers	9	Omar Khalil; Hassan Ali; Rami Nassar
Trucks	12	B 456321; M 221847; G 774190
Machines	8	CAT 320 Excavator; Volvo L120 Loader; grader; roller; dozer; crane

Project photo evidence

Actual exports embed saved photos with their work date and position them in a two-column gallery. These placeholders demonstrate the layout.

Excavation - Month 1

02 Feb 2026

Completed road section

28 Jul 2026

Completion and audit summary

Record type	Active / included	Cancelled / excluded	Audit note
Daily reports	118	0	Editable project-day records retained after completion.
Delivered loads	426	0	Confirmed transaction identities retained.
Waste dumps	164	3	Three mistaken dumps cancelled with reason and time.
Project photos	286	-	Stored with source daily reports.
Issue days	9	-	All recorded issues closed before completion.
Project status	Completed	-	History and exports remain available; reactivation is required for new activity.