

PROJECT OPERATIONS

Ain Qana Roadworks

Ain Qana Municipality | Ain Qana, Mount Lebanon

Wednesday, 06 May 2026

Report status: SAVED

Daily Project Report

10.0 h

NET WORKING TIME

06:30 to 18:00; 90 min break

7

LOADS DELIVERED

122.500 m3 total

5

WASTE DUMPS

3 soil; 2 mixed material

4

PHOTOS

Saved with this report

Work performed today

Subbase placement and compaction

Placed imported crushed subbase from chainage 1+250 to 1+610 in two controlled layers. Grader trimmed levels, water truck maintained moisture, and the roller completed the specified passes. Three field-density tests were completed and recorded as passing.

Time and site conditions

Working time

Start 06:30 | End 18:00 | Break 90 minutes | Net 10 hours

Weather and site

Hot and dry. Dust increased after midday; continuous water-truck operation kept the haul route and formation controlled.

People and equipment

Section	Count	Present today
Workers	11	Foreman; surveyor; 2 grader assistants; 2 roller assistants; 5 general workers
Drivers	4	Omar Khalil; Hassan Ali; Rami Nassar; Ahmad Saleh
Trucks	5	B 456321; M 221847; G 774190; T 118430; N 903215
Machines	4	Volvo grader G930; Hamm roller HD110; Volvo loader L120; Water Truck WT-01

Materials used or transported

Movement	Material	Quantity	Unit	Site note
Used	Crushed subbase 0-63 mm	122.500	m3	Placed in two compacted layers
Used	Water for compaction	18,000	L	Moisture conditioning and dust control
Transported	Suitable excavated fill	42.000	m3	Moved to stockpile B for later reuse

Deliveries, waste, and site notes

Automatically linked operational records are read-only in the daily report. Corrections are made in their original Load History or Waste Dump record.

Loads delivered that day

Transaction	Item	Quantity	Driver	Truck
20260506-DX1-00312	Crushed subbase 0-63 mm	17.500 m3	Omar Khalil	B 456321
20260506-DX1-00313	Crushed subbase 0-63 mm	18.000 m3	Hassan Ali	M 221847
20260506-DX1-00314	Crushed subbase 0-63 mm	17.250 m3	Rami Nassar	G 774190
20260506-DX1-00315	Crushed subbase 0-63 mm	17.750 m3	Ahmad Saleh	T 118430
20260506-DX1-00316	Crushed subbase 0-63 mm	18.000 m3	Omar Khalil	B 456321
20260506-DX1-00317	Crushed subbase 0-63 mm	17.000 m3	Hassan Ali	M 221847
20260506-DX1-00318	Crushed subbase 0-63 mm	17.000 m3	Rami Nassar	G 774190

Waste dumps completed that day

5 TOTAL DUMPS All active records	Material	Dump location	Dumps
	Excavated soil	Municipal approved dump	3
	Mixed unsuitable material	North quarry disposal area	2

Site notes and follow-up

General notes Survey levels and density-test results were accepted for today's completed area. Haul access remained open throughout the shift.	Problems, delays, or incidents No safety incident. One delivery arrived 25 minutes late; work continued using material already on site.
Next work planned Continue subbase placement to chainage 1+800. Complete edge trimming and arrange three additional density tests.	Daily close-out Formation left safe and stable. Equipment parked in the designated area. No open urgent action at report close.

Photo evidence

Photos remain attached to the daily report. The actual export uses the saved images with their sequence and work date.

 Subbase placement and grading10:18	 Density testing after compaction15:42
--	--